

Dún Scéine, Lána Fhearchair Baile Átha Cliath 2, DO2 WT20

Dún Scéine, Harcourt Lane Dublin 2, DO2 WT20

t 01 879 8300

info@nationaltransport.ie www.nationaltransport.ie

Neasa Hourigan, T.D. Dáil Éireann Kildare Street Dublin 2 - D02 A272

4<sup>th</sup> December 2020

### **Dear Deputy**

I am writing to you concerning the matters you raised in Parliamentary Question Nos. 205 and 206 on 17 November last to the Minister for Transport, which have been referred to the National Transport Authority (NTA) for reply.

#### **Question 205**

The "Big Lift" is an investment programme aimed at improving the reliability and availability of lifts and escalators at larnród Éireann stations. The programme is funded by the NTA and managed by larnród Éireann. I attach details of the 2020 programme of work and its current status. Some delays on the completion of the programme have been experienced due to the on-going Covid-19 pandemic and the associated restrictions and impacts on the supply chain. The programme has been revised to minimise impacts on users during the Christmas period. On this basis fourteen of the seventeen locations will be completed in 2020 with the final three locations completed in early 2021.

### **Question 206**

The lifts at Tara Street station are currently being modernised one at a time to negate lengthy outages over the Christmas period.

The lifts at Clontarf road will be replaced one at a time in January and February 2021.

Yours sincerely

Hugh Creegan

**Hugh Creegan** 

**Deputy Chief Executive** 

# Status of Big Lift 2020 work programme (December 2020)

## **Upgraded lift control systems**

Station	Quantity	Status	
Malahide	2	Complete	
Donabate	2	Complete	
Raheny	1	Complete	
Rush & Lusk	2	Complete	
Bayside	1	Complete	
Tara Street	2	December 2020 & January 2021	
Clontarf	2	January 2021 & February 2021	
Clonsilla	2	January 2021& February 2021	
Athenry	2	Complete	
Pearse	4	Complete	
Docklands	1	Complete	
Greystones	2	Complete	
Navan Road	2	Complete	

## Lift Replacement

Station	Quantity	Status
Balbriggan	2	Complete
Skerries	2	Dec 2020
Dun Laoghaire	2	Dec 2020

## **Escalator Replacement**

Station	Quantity	Status
Tara Street	2	Complete